

NEW SINGLE FAMILY PERMIT APPLICATION INSTRUCTIONS

Please read the Single Family Residential Building Permit Application thoroughly and complete the application in its entirety. If any portions do not apply to your application, please write "N/A" in that section. **DO NOT** leave any sections blank or incomplete.

Please contact the Development Services Department at 515-978-9533 with any questions.

Along with the completed Single Family Residential Building Permit Application, the following documentation must also be submitted:

1)	Do	cumented compliance of the 2012 IECC (International Energy Conservation Code);
2)	On	e (1) copy of a site plan showing the proposed location on the lot, including the following:
		Building dimensions including any/all decks, 3 seasons rooms and sun rooms
		Building setbacks (front, rear and sides)
		Elevation of lowest floor level
		Easement locations including direction of surface water flowage indicated with arrows and location of above-grade utility fixtures
		Curb cut, width, dimensions, and driveway location
		Existing elevations (at curb, center of lot, and center of rear lot line)
		Location of sidewalk
		Location of public infrastructure (intakes, manholes, etc.)
		Location of lot utility services
		Location of soil erosion fence/sock at all property lines (provide direction of lot drainage during construction with arrows)
		Provide location of SWPPP Booklet
		Provide a copy of weekly inspection report
		Waste containment locations (concrete washouts, sanitary waste, construction debris, etc.)
		Construction site exit location (dimensions)
		Provide finished grade spot elevations at each rear lot corner, the mid-point of the side yard lines and along the proposed drainage ways and easements. To be field-verified prior to issuance of the Certificate of Occupancy.
3)	On	e (1) copy of the following:
		Construction blueprints drawn to scale
		COSESCO permit application
4)		PDF of the construction drawings. Plan sets under 10 MB in size can be emailed to urvis@Waukee.org.

Once a complete application is filed with the Development Services Office, staff will review the application. Waukee Municipal Code §301.28(C) states "The administrative official shall have twelve (12) days excluding Sundays and legal holidays in which to accept or reject an application for building permits after the same has been submitted in proper form."

BUILDING CODES & PROPERTY MAINTENANCE DURING CONSTRUCTION

The City of Waukee has adopted the following International Codes with ammendments, which will govern the building requirements for all permits issued by the City:

2018 International Building Code

2018 International Existing Building Code

2018 International Residential Code

2018 International Mechanical Code

2018 International Plumbing Code OR 2018 Uniform Plumbing Code

2018 International Fuel Gas Code

2020 National Electrical Code

2012 International Energy Conservation Code

2018 International Fire Code

2018 Property Maintenance Code

For more information on these codes visit https://codes.iccsafe.org/public/collections/IA.

Amendments to these codes have been made and are available in the Development Services Department Office (515 978-9533) or on the City's website (http://www.Waukee.org/docume ntcenter/view/165/222-building-code-regulations-and-penalties-for-violations).

The City continues to utilize an all-inclusive single family building permit, with no requirement for individual trade permits or fees for mechanical, electrical and plumbing work. Staff does require Tr ade License information as provided by the Electrical Examining Board and/or lowa Department of H ealth.

Egress windows are required in all residential dwelling unit basements as required by the International Residential Building Code.

Waukee Municipal Code Property Maintenance Ordinance requires building permit holders to:

- 1) Keep construction sites free of trash, debris, and hazardous conditions.
- 2) Keep the public streets free of mud, dirt, and debris from your construction site. Lots on side hills should be protected with silt fences until ground cover is established.
- 3) Public streets will be kept passable at all times. Construction vehicles will not block vehicle access to mailboxes in the area. Vehicles will not park in 'no parking' zones.

^{*}Permit holders who have subcontractors that repeatedly ignore these requirements will be liable for fines and the cost of clean-up (if any). Work will be stopped at the site until conditions are corrected. *



Residential Building Permit Application

	copy set of plans and one digital copy (PDF ion specific to the type of improvement(s)		ached to the application		
These are attached: [☐ Set of building plans and site plan	☐ Manual D & J			
[☐ Energy code documents	☐ COSESCO app	Application lication & SWPPP checklist		
General Info	ormation				
Project Address:	Lega	Description:			
Owner's Name:	Mailing A	ddress:			
Owner's Phone:	Owner's Email:				
General Contractor (II	f different from above):	State	e Registration #:		
General's Mailing Add	dress: Ge	neral's Phone:	Email:		
Building Info	rmation				
Type of Frame:	Type of Heating Fuel:				
Sewage Disposal:	PUBLIC PRIVATE (private sewage is		NOWLEDGEMENT		
Water Supply: □	approved by Dallas	knowledge all of the i	clare that to the best of my nformation given in this application		
Number of Stories:	Number of Bedrooms:	is true and correct, and further agree that all work done under this permit will be done in compliance with all applicable City codes, ordinances, rules and regulations.			
Number of Bathrooms	:: Full: 3/4: 1/2:				
Total Square Feet (Fini	ished Living Area):	Signature:			
Lot Size (Square Feet):	:	Date:			
Deck: ☐ Yes ☐ No	Sq. Feet:				
Covered: ☐ Yes ☐ 1	No	EOD /	OFFICE USE ONLY		
Finished Basement: \square	1 Yes □ No Sq. Feet:	Valuation:			
Subcontract	or Information	Building Permit:			
Flectrical:	License #:	Gas Meter:			
	Phone #:	Water Meter:			
		Water Capacity:			
Plumbing:	License #:	Sewer Capacity:			
Mailing Address:	Phone #:	Other:			
		Date Issued:			
	License #:	Permit #:			
Mailing Address:	Phone #:	Approved By:			
Notes:		Development	Services Administrative Official		



Utility Billing Application

Project Address:			
Billing Name:		Billing Phone	e #:
	Property Owner	Contractor	
Billing Address:			(City, State, Zip)
Irrigation: 🗆 Yes	□ No		
	owner will be responsible fo Illing office at 230 W. Hickm		sign up for an
Date:	Name (Print):		
Signature:			
	Natural Gas Servi	ice Application	<u>1</u>
	of the City of Waukee runnince, I		
lowa, to connect a mo twenty (120) days of th also agree to install into	(legal description) ajor gas-burning fixture or cone date service was installe erior piping in compliance hereby grant and convey	appliance within a pered and made operable with the 2015 Internat	ne City of Waukee, iod of one hundred e upon my premises. I ional Fuel Gas Code.
unto the City of Wauke way to construct oper pipelines and appurte	ee, its successors and assigate, inspect, repair, maintonances thereto, with ingresconstituting the address for	ns, a perpetual easemain, replace and remo ss to and from the pre	nent and the right of ve, in whole or in part, mises, on, over and
Date:	Name (Print):		
Sianature:			



COSESCO Permit Application

Construction Site Erosion & Sediment Control Ordinance

Job Address:		
Legal Description:	:	
NPDES General Permit No. 2		er the NPDES Permit Discharge Authorization Number:
Applicant Name:		
(F	Party responsible for SWPPP & St	ate NPDES General Permit No. 2)
Applicant's Mailin	ng Address	
Street:		City/State:
ZIP Code:	Email Address:	
Phone Number: _		
COSESCO Permit:		_ (City staff will issue)
that the above party and a Stormwater Pollu prevents off-site tracking	vis responsible for maintaining bution Prevention Plan (SWPPP) a gis required and all waste that r	MENT CONTROL ORDINANCE (COSESCO) it is understood pest management practices (BMP) control measures pplicable to the site. A construction site entrance that may adversely impact water quality will be managed in requirements. The fee charged for this permit includes the first site visit.
I acknowledge I will rece standard United States P and applicant. I agree th of Waukee codes, ording Waukee in writing should	t of my knowledge, all of the infeive written correspondence by ostal Mail as a secondary mean at all work done under this per ances, rules and regulations. I a I the contact information on this ukee Municipal Code Chapter	email as a primary means of communication and by as of communication between the City of Waukee mit will be done in compliance with all applicable City of knowledge it is my responsibility to notify the City of application change. I certify I have read and received 204B: COSESCO center/home/view/139).
Applicant Signatu	vre:	Date:



CONSTRUCTION SITE SWPPP REVIEW CHECKLIST

SWPPP	Manag	jer Nam	e:	Phone #:					
Engine	Engineer/Designer for Project:								
Signature of SWPPP Designer: Date:									
City Staff Will Complete									
Revie	te:								
REQUI	RED DO	CUMENT	S & NOTIFICATION						
	1 '	checking ect site.	g this box, I am providing the	e Transfer of Responsibility signed for this					
	1 '	_	this box, I am acknowledg mit #2. The remainder of th	ing that this site is utilizing another entity's e checklist is not required.					
Signa	iture: _			Date:					
Includ	ed for R	eview:							
Yes	No	N/A							
			Notice of Intent						
			Owner's Contact Informa	tion					
			Contact Information for the	ne Actual Construction Site					
			Contact Information for C	Co-Permittees (operators or contractors)					
			Owner Certification and S	ignature					
			SWPPP prepared prior to s	submittal of NOI					
			SWPPP will be implemente	ed when construction commences					
			NOI will be incorporated i	nto SWPPP					
			SWPPP in compliance wit	n IDNR GP #2					
			Public Notice Requiremen	nts Met					
			IDNR Letter of Authorization	on					
			Stormwater Pollution Prev	ention Plan (Not required for submittal to IDNR)					
Date tl	hat Disc	harge w	ill Commence:						

SWPPP Contents

	ded for Re		
Yes □	No □	N/A □	 General Information Option A: Contract documents require contractor, before commencing work, to identify the contractor or subcontractor that will implement measures.
			Option B: Certification Statement by contractor and all sub-contractors that could potentially be involved in activities resulting in stormwater pollution. Plan identifies for each measure in the plan the contractor(s) and/or subcontractors that will implement measures.
			Contract documents provide information on inspection reports that summarize scope of inspection, name(s) and qualifications of personnel making inspection, date(s) of inspection, major observations relating to plan and actions taken.
			Contractor indicates that a copy of the SWPPP will be kept onsite; if not, list location. Provide a process for the following required documentation. If changes are required but not made within 72 hours of required weekly inspection, it shall be documented in the plan why it is impracticable and with an estimated completion date and provided with the inspection reports.
Yes	No	N/A	2. Site Description
			*Legal description (1/4, 1/4, Section, T and R) and/or address
			Nature of Activity-description Estimate total area of site (acres)
			Estimate of total disturbed area (acres)
			Runoff coefficient of site after construction completed
			Existing soils data (County soil survey series and texture and the pertinent data)
			Recieving water(s) and ultimate recieving water(s)
			Existence of quantitative storm water discharge data
Yes	No	N/A	3. Site Map
			Approximate slopes after major grading activities
			Areas of soil disturbance
			Locations of major structural and non-structural controls in plan
			Locations of areas where stabilization practices are expected to occur Surface waters including wetlands
			Locations where stormwater is discharged to surface water
			*Equipment and materials storage areas
Yes	No	N/A	4. Controls
			Description of appropriate controls that will be implemented
			Description of intended sequence of major activities
			*Intended sequence of major activities and each activity based on the following Considerations: Install upstream diversions, downslope and sideslope perimeter controls before commencing land disturbing activities
			Do not disturb an area until it is necessary for construction to proceed
			Plan indicates stabilization will occur immediately whenever any cleaning, grading excavating, or other earth disturbing activities have permanently ceased on any portion of the site or temporarily ceased on any portion of the site and will not resume for a period exceeding 14 calendar days.
			Time construction activities to limit impact on seasonal weather changes
			If infiltration methods are used, install them after upstream is stabilized
			Do not remove perimeter controls until upstream areas are stabilized
			Appropriate control measures and timing (scheduling and implementation) during construction process

Erosio	n & Sedin	nent Co	ntrol
Yes	No	N/A	Stabilization Practices
			Preserve existing vegetation where attainable and stabilize disturbed areas
			Practices may include: temporary seeding, permanent seeding, mulching, geotextiles, sod stabilization, vegetated buffer strips, protection of trees, preserve mature vegetation and other appropriate measures.
			Site map shows stabilization measures used, including quantity, materials and/or specification(s) applicable.
			Description of procedures to maintain practices in effective operating conditions
Yes	No	N/A	Structural Practices
			Description of structural practices placed on upland soils to the degree attainable to divert flows from exposed soils, store flows from exposed soils, store flows or limit runoff from exposed areas.
			Practices may include: silt fences, earth dikes, brush barriers, drainage swales, sediment traps, check dams, subsurface drains, pipe slope drains, level spreaders, storm drain inlet protection, and rock outlet protection, reinforced soil retaining
			systems, gabions, and temporary or permanent sediment basins.
			Sediment basin providing 3,600 cubic feet of storage per acre drained or equivalent sediment control measures are provided for common drainage locations that serve an area with more than 10 disturbed acres at one time.
			For drainage locations serving 10 or fewer acres, sediment traps, silt fences or equivalent sediment controls are required for all sideslopes and downslopes.
			Description of outlet structures designed to withdraw water from the surface when discharging from basins and impoundments, unless infeasible.
			Description of measures to minimize soil compaction and unless infeasible, preserve topsoil.
			Site map shows control measures used, including quantity, materials and/or specification(s) where applicable.
			Description of procedures to maintain practices in effective operating conditions.
Feder	al Constru	uction a	nd Development Effluent Guidelines
Yes	No		Erosion and Sediment Controls
			Description of measures to control stormwater volume and velocity to minimize soil erosion in order to minimize stormwater discharges, including peak flow rates and total stormwater volume, to minimize channel and streambank erosion and scour in the immediate vicinity of discharge points.
			Description of measures to minimize the amount of soil exposed during construction activity.
			Description of measures to minimize the disturbance of steep slopes.
			Sediment and erosion controls to address factors such as amount, frequency, intensity and duration of precipitation, the nature of resulting storm water runoff and soil characteristics including the range of soil particle sizes expected to be present on the site to minimize sediment discharges.
			Description of measures to provide and maintain natural buffers around waters of the United States, and to direct stormwater to vegetated areas and maximize stormwater infiltration to reduce pollutant discharges, unless infeasible.
Yes	No	N/A	Dewatering
			Plan indicates discharges from dewatering activities, including discharges from dewatering of trenches and excavations, are prohibited unless managed by appropriate controls.

Yes	No □	N/A □	Prohibited Dishcharges Plan indicates the following discharges are prohibited: wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials, fuels, oils or other pollutants used in vehicle and equipment operation and maintenance, and soaps or solvents used in vehicle and equipment washing.
Yes □	No □	N/A □	Permanent Stormwater Management Controls Includes a description of measures to control stormwater pollution after construction such as retention ponds, detention ponds, infiltration measures, sequential systems, vegetated swales and natural depressions if practicable.
			Site map shows locations of all permanent stormwater management controls. Plan shows velocity dissipation devices at discharge locations and along length of outfall channel.
			Plan describes the inspection and maintenance of these controls prior to final stabilization.
Yes □	No □	N/A □	Pollution Prevention Measures Plan indicates the minimization of the discharge of pollutants from equipment and vehicle washing, wheel wash water and other wash waters. Wash waters must be treated in a sediment basin or alternative control that provides equivalent or better treatment prior to discharge.
			Plan indicates minimizing the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste and other materials present on the site to precipitation and storm water.
			Plan indicates minimizing the discharge of pollutants from spills and leaks and implements chemical spill and leak prevention and response procedures.
Yes	No □ □	N/A □ □	Other Controls Minimize off-site tracking of sediments and generation of dust or equivalent. *Site map indicates measures such as rock construction entrances/exits, limitations on traffic and parking, and other measures as necessary to prevent off-site tracking and dust generation.
Yes □	No □	N/A □	Non-Stormwater Discharges Identify and ensure the implementation of appropriate pollution prevention measures including but not limited to discharges from such sources as concrete washout and wet saw cutting.
Yes □ □	No	N/A	City of Waukee COSESCO Requirements Submit copy of the General Permit No. 2 authorization letter Submit a copy of the SWPPP & copy of the SWPPP checklist signed by the SWPPP designer
			Submit a COSESCO application with fee

This checklist is based on requirements listed in IDNR General Permit Number 2 and includes additional items (*) added to assist MS-4 NPDES-permitted cities in the SWPPP review process. The form is provided for your convenience and is not intended as a substitute for IDNR General Permit No. 2 requirements. Refer to http://www.iowadnr.gov/Environmental-Protection for complete permit requirements. IDNR 319 funds were provided to IAMU for the development of this guidance document. (WAUKEE 6/2018)

Construction Site Stormwater Pollution Prevention Inspection Report

Project Site:	Date:					Type of Inspe	ection:		
				L	Compla	aint Inspection	L Weekly	Routine	;
Project Owner:	Time:			_ L	Storm I	Related L R	eturn Com	pliance)
				1.	Randor	m			
Prime Contractor:	Weath	er:				Construction	Stage:		
	Temp:			L	Initial G	Grading			
Primary Contact:	Phone					and Infrastructure	L Paving		
•					Building Other	gs, Structures and Fir	nal Site Sta	abilizatio	on
NPDES Permit #:	Photo	c·				Signature & Date:			
THE BEST STIME II.	Y	J.	Ν	"	Ισροσίοι	oignature a Bate.			
Local Permit #:	Samp	les C	ollected	l: S	takehol	ders Contacted:			
	Υ		N	Υ		N			
Storm Water Pollution Prevention Plan	ans		Yes	No	NA	Notes:			
Plans located on-site or at approved design	ated are	ea							
Site controls listed in SWPPP in place		ı							
SWPPP updated to reflect site and control of	changes								
Project schedule is being followed		1							
Site Inspection documentation available and	current	1							
Product Implementation Schedule is being fo	llowed	H							
Erosion Controls		fecti		Sec	diment	Controls		Effectiv	
	Ef Yes		ve NA			Controls	Yes	Effectiv No	ve NA
Temporary Seeding				Silt	Fence				
Temporary Seeding Permanent Seeding				Silt	Fence npost Fi	Iter Berm			
Temporary Seeding Permanent Seeding Mulching				Silt Cor Cor	Fence npost Fi npost So	Iter Berm			
Temporary Seeding Permanent Seeding Mulching Sodding				Silt Cor Cor Wat	Fence npost Fi npost So	Iter Berm ock Iter Sock			
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips				Silt Cor Cor Wat	Fence npost Fi npost So ttle or Fi	Iter Berm ock Iter Sock asin			
Temporary Seeding Permanent Seeding Mulching Sodding				Silt Cor Cor Wat Sed Sed	Fence npost Fi npost So ttle or Fi liment B	Iter Berm ock Iter Sock asin	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets				Silt Cor Cor Wat Sec Sec	Fence npost Fi npost So ttle or Fi liment B	Iter Berm ock Iter Sock asin rap Construction Entrance	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs)				Silt Cor Cor Wat Sec Stal	Fence npost Fi npost So ttle or Fi liment B liment T pilized C	Iter Berm ock Iter Sock asin rap Construction Entrance	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats			NA	Silt Cor Cor Wat Sed Stal Inle	Fence npost Fi npost So ttle or Fi liment B liment T pilized C t Protec	Iter Berm ock Iter Sock asin rap Construction Entrance	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify)	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap construction Entrance	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify) Velocity Controls	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap Construction Entrance tion	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify) Velocity Controls Grass Channel	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap Construction Entrance tion	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify) Velocity Controls Grass Channel Flow Transition Mat	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap Construction Entrance tion	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify) Velocity Controls Grass Channel Flow Transition Mat Diversion Structure	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap Construction Entrance tion	Yes		
Temporary Seeding Permanent Seeding Mulching Sodding Vegetative Filter Strips Compost Blankets Rolled Erosion Control Products (RECPs) Turf Reinforcement Mats Other Controls (specify) Velocity Controls Grass Channel Flow Transition Mat Diversion Structure Outlet Protection	Yes	No	NA	Silt Cor Cor War Sed Sed Stal Inle Floor	Fence npost Fi npost So ttle or Fi liment B liment T bilized C t Protec culants	Iter Berm ock Iter Sock asin rap Construction Entrance tion	Yes		

Objective keep any sediment on site	Yes	No	NA	Note any problems identified and actions taken
Are soil stock piles in appropriate locations and covered, mulched, or vegetated?				
Are all discharge points free of any noticeable collutants? (tiles, storm sewer outlets, etc)				
Controls at all downslope perimeters?				
Are areas stabilized to comply with the 0/14 Day Rule?				
Are all sediments, mud, and debris being kept from public roads? Ensure adequate provisions to prevent mud tracking off site				
s any on-site traffic properly routed, with parking and storage restricted to designated areas?				
Objective other-storm water concerns	Yes	No	NA	Note any problems identified and actions taken
Dust control measures implemented where appropriate				
Concrete washout contained with locations clearly marked and maintained.				
ls construction debris contained and kept from blowing away?				
Are materials, supplies, chemicals, portable toilets, fuel tanks, paints, solvents, and trash in approved areas and protected from erosion or spills?				
Are clean-out, storage, and maintenance areas for material handling equipment clean and free of spills and				
Pake				
Objective in summary	Yes	No	NA	Note any problems identified and actions taken
Are erosion and sediment control devices in place and functioning according to the storm water pollution prevention plan?				V
Have all temporary control structures that are no longer needed been removed?				
Is the site adequately stabilized at this time?				
Has offsite run-on water been properly addressed?				
Inspection Comments, Site Observations	& 72 F	lour	Non-	Completion Log Notes:
	nt and alled to ass inquiry e informa	l attac ure th of the ation, t	hments at qual person he info at there	s were prepared under my direction or ified personnel properly gathered and or persons who manage the system, or rmation submitted is, to the best of my are significant penalties for submitting



City of Waukee Final Inspection Checklist for Residential Lots

Prior to Final inspection, all items should be completed. This is not a substitute for an inspection and the list does not include all possible requirements.

Street Addre	Builder:						
Builder Phon	Date:						
Stabilizatio	on:						
	Sod has been laid						
	All Sediment controls have been removed from site and disposed of properly						
	Adjoining lots are clear of construction debris and stock piles caused by construction of current lot						
	Adjoining lots, if disturbed, have proper erosion controls in place/stabilized/ seeded						
	Streets/sidewalk are clear of sediment and debris						
Infrastructu	ure:						
	All public infrastructure, manholes, valve boxes, fire hydrants, curb stops, Intakes, clean-outs, mailbox pads, etc. are at final grade and clear of sod/debris/sediment						
	\square All public infrastructure is in same condition as prior to construction						
	Curb stop is at final grade, functions, and is clear of concrete/Sod						
	Expansion joint at the back of curb in the approach and or sidewalk ramp have been sealed						
	All public sidewalks need to be installed to property line						
Requireme	ents:						
\ S	Final Grading As-built has been submitted. The final grades will need to be matched within a 0.10' as indicated on the site plan. The updated elevations must include a statement indicating "I acknowledge that this grading plan meets the original design for the lot" and or a seal of approval, along with a signature.						