

Bioretention Cell Design Review Checklist

CITY OF WAUKEE

October 2017

Applicant: _____ Date: _____

Submitted By: _____ Project Location: _____

- 1) Drainage Area _____ SF and _____ Ac
- 2) How much of the DA is Impervious Surface _____ % and _____ SF
- 3) Water Quality Volume (WQv) _____ CF (show calculations below or attach a copy)
 $WQv = (P) \times (Rv) \times (DA) \times 43,560 \text{ SF/ac} \times (1 \text{ ft}/12\text{in})$ (See Iowa SW Mgt Manual Bioretention Chapter)

- 4) Surface Area of Biocell _____ SF (show calculations below or attach a copy)
 $Af = WQv \times df / \{K \times (hf + df) \times tf\}$ (See Iowa SW Mgt Manual Bioretention Chapter)

- 5) Ponding Depth _____ inches
- 6) Proposed dimensions: _____ ft L x _____ ft W = _____ SF of surface area.
- 7) Discuss soils investigation findings (i.e. texture, degree of compaction, percolation potentials, depth to water table, contamination, etc) _____

- 8) Describe any pretreatment techniques provided (what practice(s) were used, how were things sized, etc) _____

- 9) Describe the biocell soil media. (Soil blend specified in the Iowa Stormwater Management Manual is 75-90% washed concrete sand, 0-25% topsoil, 0-10% organic material):
 - a. Sand _____ %
 - b. Topsoil _____ %
 - c. Organic material _____ %
- 10) Quantities (please attach a copy of materials calculations): 75% - 90% sand, 0-25% topsoil, 0-10% organic material)
 - a. Sand _____ tons;
 - b. Topsoil _____ tons or CY
 - c. Compost _____ tons or CY
 - d. 3/8" chip _____ tons
 - e. Shredded hardwood mulch _____ CF or _____ CY
- 11) Depth of Rock Chamber _____ inches
- 12) Quantity and Type of Rock _____ tons of _____
- 13) Quantity and Type of choker material _____ tons of _____

- 14) Size of perforated drain tile _____ inch
- 15) Does tile comply with the design guidance in Step 10 of the design procedure in the Bioretention Chapter of ISWMM _____ Yes _____ No
- 16) Separation distance from nearest foundation _____. If less than 10 ft describe water proofing methods _____

- 17) Describe any pretreatment techniques provided (what practice(s) were used, how were things sized)

- 18) Describe outlet for the perforated drain tile _____

- 19) Describe overflow (i.e. stand pipe, swale, emergency spillway / berm notch, etc.)

- 20) Spacing of plants _____
- 21) Size of plants _____
- 22) Quantity of plants _____ (Please attach a plant list and planting plan)
- 23) If supplemental seeding was done in the biocell describe type and quantity of seed used and the rate that was applied (i.e lbs/ac or per 1,000 SF)

- 24) Please describe the Erosion and Sediment Control measures employed if the drainage area is not stabilized or the biocell is not planted and stabilized immediately:

- 25) Please attach a map of the drainage area.
- 26) Please attach a plan view, profile and cross sectional drawing

FOR REVIEWERS USE ONLY

- This design appears to comply with the standards in the Iowa Stormwater Management Manual.
- This design does not appear to comply with the standards in the Iowa Stormwater Management Manual.

Comments: _____

Name _____ Date: _____

Signature: _____